NAME OF WORK : IMPROVEMENTS AND RESTORATION OF ROADS IN WARD NO. 06 (PACKAGE 02) (PACKAGE CONSISTS OF 11 WORKS).

EMB

First and Part Bill

Measurement Sheet

(Book No : 01)

006-23-000001

m/s. CGC Infra projects pvt Ltd

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Improvements and Restoration of Roads in Ward No.06 (Package No -02) (Package Consists of 11 works)

MEASUREMENT SHEET

Measurements Taken On :

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item no.01		Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications and as per the directions of the Engineer-in-charge of the work										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 01 to 18								2590.55		
		Total Executed Quantity								2590.55		
		Tender Quantity								2948.33		
		Now to be paid Quantity								2590.55	200.00	518110.00
Item no.02		Removing and refixing stone slabs of drains and pointing in CM (1:3) and as per the directions of the Engineer-in-charge of the work										
			Sqm									
		Vide Total executed Quantity from premeasuremet Page no. 19 to 37								6573.27		
		Total Executed Quantity								6573.27		
		Tender Quantity								11025.90		657327.00
		Now to be paid Quantity								6573.27	100.00	657328.00
Item no.03		Providing granite slabs of selected quality roughly dressed havinf a size of 7.5cms thick and fixed in cement mortar (1:6) including fixing curing etc , complete. and as per the directions of the Engineer-in-charge of the work										
Measurements taken on												
		Mariyanna Palya										
		4thA Cross Road (W0923)										
		West to East										
		RHS										
0.00	6.00		Sqm	1	6.00	1.35	1.35	1.35		8.10		
12.30	17.00			1	4.70	1.35	1.35	1.35		6.35		
28.00	33.00			1	5.00	1.35	1.35	1.35		6.75		
42.00	48.00			1	6.00	1.35	1.35	1.35		8.10		
58.00	60.00			1	2.00	1.35	1.35	1.35		2.70		
		Dynasty Layout										
		Main road (W0922)										
		East to West										
		RHS										
0.00	3.00			1	3.00	1.35	1.35	1.35		4.05		
13.00	17.00			1	4.00	1.35	1.35	1.35		5.40		
28.00	34.00			1	6.00	1.35	1.35	1.35		8.10		
41.00	47.00			1	6.00	1.35	1.35	1.35		8.10		
58.00	62.00			1	4.00	1.35	1.35	1.35		5.40		
73.00	77.00			1	4.00	1.35	1.35	1.35		5.40		
89.00	94.00			1	5.00	1.35	1.35	1.35		6.75		
103.00	108.00			1	5.00	1.35	1.35	1.35		6.75		
117.00	120.00			1	3.00	1.35	1.35	1.35		4.05		
134.00	138.50			1	4.50	1.35	1.35	1.35		6.08		
148.00	152.60			1	4.60	1.35	1.35	1.35		6.21		
162.00	165.00			1	3.00	1.35	1.35	1.35		4.05		
177.30	183.10			1	5.80	1.35	1.35	1.35		7.83		
190.00	195.00			1	5.00	1.35	1.35	1.35		6.75		
207.00	208.70			1	1.70	1.35	1.35	1.35		2.29		
220.00	226.00			1	6.00	1.35	1.35	1.35		8.10		
238.00	242.00			1	4.00	1.35	1.35	1.35		5.40		
		LHS										
11.00	19.00			1	8.00	1.35	1.35	1.35		10.80		

143.51

CIVIL Bro Sig..... Date..... BANGALORE

Contractor

PMC

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
28.00	34.00			1	6.00	1.35	1.35	1.35		8.10		
41.00	49.00			1	8.00	1.35	1.35	1.35		10.80		
55.00	62.00			1	7.00	1.35	1.35	1.35		9.45		
71.00	77.00			1	6.00	1.35	1.35	1.35		8.10		
86.00	93.00			1	7.00	1.35	1.35	1.35		9.45		
104.00	109.00			1	5.00	1.35	1.35	1.35		6.75		
117.00	124.00			1	7.00	1.35	1.35	1.35		9.45		
131.00	138.00			1	7.00	1.35	1.35	1.35		9.45		
147.00	152.60			1	5.60	1.35	1.35	1.35		7.56		
163.00	167.00			1	4.00	1.35	1.35	1.35		5.40		
178.50	181.00			1	2.50	1.35	1.35	1.35		3.38		
194.00	197.00			1	3.00	1.35	1.35	1.35		4.05		
208.00	212.00			1	4.00	1.35	1.35	1.35		5.40		
222.00	226.00			1	4.00	1.35	1.35	1.35		5.40		
238.00	240.00			1	2.00	1.35	1.35	1.35		2.70		
		Cross Road -2 (W1373)										
		South to North										
		LHS										
12.00	20.00			1	8.00	1.35	1.35	1.35		10.80		
		RHS										
0.00	3.00			1	3.00	1.35	1.35	1.35		4.05		
13.00	19.00			1	6.00	1.35	1.35	1.35		8.10		
		Cross Road-3 (W1375)										
		South to North										
		LHS										
0.00	5.00			1	5.00	1.35	1.35	1.35		6.75		
15.00	18.00			1	3.00	1.35	1.35	1.35		4.05		
		RHS										
10.00	20.00			1	10.00	1.35	1.35	1.35		13.50		
		Cross Road -1 (W0918)										
		South to North										
		LHS										
0.00	6.00			1	6.00	1.35	1.35	1.35		8.10		
11.00	15.00			1	4.00	1.35	1.35	1.35		5.40		
		RHS										
10.00	16.00			1	6.00	1.35	1.35	1.35		8.10		
28.00	30.00			1	2.00	1.35	1.35	1.35		2.70		
		Cross Road-4 (W1377)										
		South to North										
		RHS										
0.00	3.00			1	3.00	1.35	1.35	1.35		4.05		
13.00	16.00			1	3.00	1.35	1.35	1.35		4.05		
29.00	30.00			1	1.00	1.35	1.35	1.35		1.35		
		LHS										
0.00	2.00			1	2.00	1.35	1.35	1.35		2.70		
14.00	18.30			1	4.30	1.35	1.35	1.35		5.81		
30.00	31.00			1	1.00	1.35	1.35	1.35		1.35		
		Defence Layout										
		Cross Road -4 (W1371)										
		North to South										
		LHS										
0.00	2.10			1	2.10	1.35	1.35	1.35		2.84		
14.00	16.00			1	2.00	1.35	1.35	1.35		2.70		

CIVIL Pro Sig..... Date..... BMC BANGALORE

Contractor

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
28.00	32.00			1	4.00	1.35	1.35	1.35		5.40		
		RHS										
13.00	16.10			1	3.10	1.35	1.35	1.35		4.19		
30.00	31.00			1	1.00	1.35	1.35	1.35		1.35		
		Cross Road -3 (W1369)										
		South to North										
		LHS										
0.00	2.10			1	2.10	1.35	1.35	1.35		2.84		
14.00	16.00			1	2.00	1.35	1.35	1.35		2.70		
29.00	30.00			1	1.00	1.35	1.35	1.35		1.35		
		RHS										
0.00	1.00			1	1.00	1.35	1.35	1.35		1.35		
15.00	17.00			1	2.00	1.35	1.35	1.35		2.70		
29.00	31.00			1	2.00	1.35	1.35	1.35		2.70		
		Cross Road-2 (W1367)										
		South to North										
		LHS										
14.00	16.00			1	2.00	1.35	1.35	1.35		2.70		
28.00	31.00			1	3.00	1.35	1.35	1.35		4.05		
		RHS										
0.00	3.00			1	3.00	1.35	1.35	1.35		4.05		
14.00	16.00			1	2.00	1.35	1.35	1.35		2.70		
		Main Road (W0912)										
		East to West										
		LHS										
0.00	2.00			1	2.00	1.35	1.35	1.35		2.70		
14.00	16.00			1	2.00	1.35	1.35	1.35		2.70		
28.00	31.00			1	3.00	1.35	1.35	1.35		4.05		
58.00	60.00			1	2.00	1.35	1.35	1.35		2.70		
75.00	78.00			1	3.00	1.35	1.35	1.35		4.05		
90.00	91.00			1	1.00	1.35	1.35	1.35		1.35		
104.00	107.00			1	3.00	1.35	1.35	1.35		4.05		
119.00	121.00			1	2.00	1.35	1.35	1.35		2.70		
134.00	135.00			1	1.00	1.35	1.35	1.35		1.35		
		RHS										
0.00	3.00			1	3.00	1.35	1.35	1.35		4.05		
14.00	16.00			1	2.00	1.35	1.35	1.35		2.70		
28.00	33.00			1	5.00	1.35	1.35	1.35		6.75		
44.00	46.00			1	2.00	1.35	1.35	1.35		2.70		
59.00	61.00			1	2.00	1.35	1.35	1.35		2.70		
73.00	75.00			1	2.00	1.35	1.35	1.35		2.70		
88.00	90.00			1	2.00	1.35	1.35	1.35		2.70		
104.00	106.00			1	2.00	1.35	1.35	1.35		2.70		
119.00	123.00			1	4.00	1.35	1.35	1.35		5.40		
134.00	136.00			1	2.00	1.35	1.35	1.35		2.70		
150.00	151.00			1	1.00	1.35	1.35	1.35		1.35		
165.00	166.00			1	1.00	1.35	1.35	1.35		1.35		
		Kaveri Layout										
		1st main Road (W0868)										
		East to West										
		RHS										
0.00	2.00			1	2.00	1.35	1.35	1.35		2.70		
13.00	17.50			1	4.50	1.35	1.35	1.35		6.08		
27.30	33.00			1	5.70	1.35	1.35	1.35		7.70		
41.00	48.90			1	7.90	1.35	1.35	1.35		10.67		
57.00	64.00			1	7.00	1.35	1.35	1.35		9.45		

02/07

02/07

138.11

Contractor

Sig.....
Date.....

02.07.2022

Assistant Engineer

Executive Engineer

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
73.50	78.40			1	4.90	1.35	1.35	1.35		6.62		
88.00	92.60			1	4.60	1.35	1.35	1.35		6.21		
103.00	109.20			1	6.20	1.35	1.35	1.35		8.37		
118.10	121.40			1	3.30	1.35	1.35	1.35		4.46		
133.20	136.80			1	3.60	1.35	1.35	1.35		4.86		
147.00	152.00			1	5.00	1.35	1.35	1.35		6.75		
163.00	169.00			1	6.00	1.35	1.35	1.35		8.10		
		1st Cross Road (W1313)										
		South to North										
0.00	2.50			1	2.50	1.35	1.35	1.35		3.38		
12.30	18.10			1	5.80	1.35	1.35	1.35		7.83		
24.00	33.00			1	9.00	1.35	1.35	1.35		12.15		
41.00	48.30			1	7.30	1.35	1.35	1.35		9.86		
58.20	62.60			1	4.40	1.35	1.35	1.35		5.94		
74.50	79.60			1	5.10	1.35	1.35	1.35		6.88		
87.00	94.80			1	7.80	1.35	1.35	1.35		10.53		
103.00	111.00			1	8.00	1.35	1.35	1.35		10.80		
118.60	124.30			1	5.70	1.35	1.35	1.35		7.70		
132.30	137.50			1	5.20	1.35	1.35	1.35		7.02		
148.70	150.00			1	1.30	1.35	1.35	1.35		1.76		
		6th Main Road (W0680)										
		West to East										
13.00	16.30			1	3.30	1.35	1.35	1.35		4.46		
26.80	34.00			1	7.20	1.35	1.35	1.35		9.72		
43.80	49.00			1	5.20	1.35	1.35	1.35		7.02		
57.00	60.00			1	3.00	1.35	1.35	1.35		4.05		
		5th Main Road (W0682)										
		East to West										
		RHS										
9.00	16.30			1	7.30	1.35	1.35	1.35		9.86		
27.30	34.30			1	7.00	1.35	1.35	1.35		9.45		
41.00	47.80			1	6.80	1.35	1.35	1.35		9.18		
57.10	66.30			1	9.20	1.35	1.35	1.35		12.42		
74.00	80.00			1	6.00	1.35	1.35	1.35		8.10		
89.30	94.10			1	4.80	1.35	1.35	1.35		6.48		
102.90	107.40			1	4.50	1.35	1.35	1.35		6.08		
118.10	122.70			1	4.60	1.35	1.35	1.35		6.21		
133.00	137.20			1	4.20	1.35	1.35	1.35		5.67		
147.00	152.30			1	5.30	1.35	1.35	1.35		7.16		
161.00	169.00			1	8.00	1.35	1.35	1.35		10.80		
178.00	183.40			1	5.40	1.35	1.35	1.35		7.29		
192.60	197.50			1	4.90	1.35	1.35	1.35		6.62		
206.00	215.30			1	9.30	1.35	1.35	1.35		12.56		
221.00	227.00			1	6.00	1.35	1.35	1.35		8.10		
		LHS										
11.00	19.00			1	8.00	1.35	1.35	1.35		10.80		
27.00	34.60			1	7.60	1.35	1.35	1.35		10.26		
40.90	49.00			1	8.10	1.35	1.35	1.35		10.94		
57.30	64.70			1	7.40	1.35	1.35	1.35		9.99		
71.00	79.00			1	8.00	1.35	1.35	1.35		10.80		
88.00	92.30			1	4.30	1.35	1.35	1.35		5.81		
100.00	107.80			1	7.80	1.35	1.35	1.35		10.53		
117.30	124.80			1	7.50	1.35	1.35	1.35		10.13		
131.40	136.90			1	5.50	1.35	1.35	1.35		7.43		
148.10	152.00			1	3.90	1.35	1.35	1.35		5.27		
164.00	166.30			1	2.30	1.35	1.35	1.35		3.11		
179.10	182.40			1	3.30	1.35	1.35	1.35		4.46		

Contractor

CIVIL Pro Sig..... Date..... BBMC BANGALORE

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
193.80	196.00			1	2.20	1.35	1.35	1.35		2.97		
209.00	213.00			1	4.00	1.35	1.35	1.35		5.40		
223.00	225.00			1	2.00	1.35	1.35	1.35		2.70		
		2nd Cross Road (W1311)										
		South to North										
				1	3.00	1.35	1.35	1.35		4.05		
0.00	3.00			1	7.30	1.35	1.35	1.35		9.86		
11.00	18.30			1	10.20	1.35	1.35	1.35		13.77		
24.30	34.50			1	7.70	1.35	1.35	1.35		10.40		
40.70	48.40			1	4.80	1.35	1.35	1.35		6.48		
59.30	64.10			1	7.40	1.35	1.35	1.35		9.99		
71.00	78.40			1	6.90	1.35	1.35	1.35		9.32		
86.00	92.90			1	3.70	1.35	1.35	1.35		5.00		
103.00	106.70			1	3.00	1.35	1.35	1.35		4.05		
118.00	121.00			1	3.80	1.35	1.35	1.35		5.13		
133.00	136.80			1	5.00	1.35	1.35	1.35		6.75		
148.30	153.30			1	1.20	1.35	1.35	1.35		1.62		
164.80	166.00			1	4.20	1.35	1.35	1.35		5.67		
178.00	182.20											
		9th Cross Road (W1025)										
		East to West										
		RHS										
12.00	18.00			1	6.00	1.35	1.35	1.35		8.10		
28.30	33.00			1	4.70	1.35	1.35	1.35		6.35		
41.00	48.00			1	7.00	1.35	1.35	1.35		9.45		
		LHS										
0.00	2.30			1	2.30	1.35	1.35	1.35		3.11		
11.00	18.00			1	7.00	1.35	1.35	1.35		9.45		
27.00	33.00			1	6.00	1.35	1.35	1.35		8.10		
43.00	49.00			1	6.00	1.35	1.35	1.35		8.10		
		9th Cross Road (W1031)										
		North to South										
0.00	1.10			1	1.10	1.35	1.35	1.35		1.49		
12.00	18.00			1	6.00	1.35	1.35	1.35		8.10		
29.00	34.00			1	5.00	1.35	1.35	1.35		6.75		
		9th Cross Road (W0676)										
		East to West										
0.00	4.00			1	4.00	1.35	1.35	1.35		5.40		
13.00	18.30			1	5.30	1.35	1.35	1.35		7.16		
28.00	34.00			1	6.00	1.35	1.35	1.35		8.10		
43.00	48.00			1	5.00	1.35	1.35	1.35		6.75		
57.60	62.30			1	4.70	1.35	1.35	1.35		6.34		
71.30	78.90			1	7.60	1.35	1.35	1.35		10.26		
87.20	92.80			1	5.60	1.35	1.35	1.35		7.56		
102.00	108.30			1	6.30	1.35	1.35	1.35		8.51		
116.30	123.00			1	6.70	1.35	1.35	1.35		9.05		
132.30	139.20			1	6.90	1.35	1.35	1.35		9.31		
147.00	152.70			1	5.70	1.35	1.35	1.35		7.69		
161.00	168.10			1	7.10	1.35	1.35	1.35		9.58		
176.00	182.70			1	6.70	1.35	1.35	1.35		9.04		
192.60	199.00			1	6.40	1.35	1.35	1.35		8.64		
		Cross Road -2 (W1009)										
		North to South										
0.00	2.00			1	2.00	1.35	1.35	1.35		2.70		
12.00	18.00			1	6.00	1.35	1.35	1.35		8.10		
28.90	32.00			1	3.10	1.35	1.35	1.35		4.19		

CIVIL Pro Sig Date BANGALORE

Contractor

Assistant Engineer

Assistant executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Cross Road-1 (W1021)										
		North to South										
		LHS										
11.30	19.00			1	7.70	1.35	1.35	1.35		10.40		
29.00	34.00			1	5.00	1.35	1.35	1.35		6.75		
		RHS										
0.00	4.00			1	4.00	1.35	1.35	1.35		5.40		
11.00	17.30			1	6.30	1.35	1.35	1.35		8.51		
29.00	31.30			1	2.30	1.35	1.35	1.35		3.11		
		4th Main Road (W0686)										
		North to South										
11.00	17.50			1	6.50	1.35	1.35	1.35		8.78		
27.00	34.00			1	7.00	1.35	1.35	1.35		9.45		
43.00	49.00			1	6.00	1.35	1.35	1.35		8.10		
58.00	62.00			1	4.00	1.35	1.35	1.35		5.40		
		2nd Main Road (W0846)										
		West to East										
0.00	3.00			1	3.00	1.35	1.35	1.35		4.05		
13.20	17.30			1	4.10	1.35	1.35	1.35		5.54		
26.80	34.10			1	7.30	1.35	1.35	1.35		9.86		
41.00	48.20			1	7.20	1.35	1.35	1.35		9.72		
59.10	62.30			1	3.20	1.35	1.35	1.35		4.32		
71.00	77.00			1	6.00	1.35	1.35	1.35		8.10		
		3rd Cross Road (W1011)										
		West to East										
8.00	16.00			1	8.00	1.35	1.35	1.35		10.80		
26.30	34.00			1	7.70	1.35	1.35	1.35		10.40		
44.10	48.60			1	4.50	1.35	1.35	1.35		6.08		
58.80	62.00			1	3.20	1.35	1.35	1.35		4.32		
72.90	77.00			1	4.10	1.35	1.35	1.35		5.53		
89.00	90.00			1	1.00	1.35	1.35	1.35		1.35		
		Dasarahalli Extension										
		Cross Road (W0589)										
		North to South										
0.00	6.00			1	6.00	1.35	1.35	1.35		8.10		
14.00	19.00			1	5.00	1.35	1.35	1.35		6.75		
28.30	34.00			1	5.70	1.35	1.35	1.35		7.70		
41.00	47.30			1	6.30	1.35	1.35	1.35		8.51		
58.00	62.40			1	4.40	1.35	1.35	1.35		5.94		
72.90	78.30			1	5.40	1.35	1.35	1.35		7.29		
87.60	91.60			1	4.00	1.35	1.35	1.35		5.40		
102.00	108.00			1	6.00	1.35	1.35	1.35		8.10		
117.10	126.30			1	9.20	1.35	1.35	1.35		12.42		
131.30	139.00			1	7.70	1.35	1.35	1.35		10.40		
148.00	153.00			1	5.00	1.35	1.35	1.35		6.75		
163.00	168.00			1	5.00	1.35	1.35	1.35		6.75		
		Arkavathi Layout										
		Cross Road-1 (W0311)										
		North to South										
		LHS										
0.00	4.60			1	4.60	1.35	1.35	1.35		6.21		
13.00	18.30			1	5.30	1.35	1.35	1.35		7.16		
26.00	33.00			1	7.00	1.35	1.35	1.35		9.45		
43.00	49.00			1	6.00	1.35	1.35	1.35		8.10		
57.30	63.00			1	5.70	1.35	1.35	1.35		7.70		

CIVIL-Pro Sig..... Date..... BANGALORE

Contractor

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
73.00	78.40			1	5.40	1.35	1.35	1.35		7.29		
87.00	91.00			1	4.00	1.35	1.35	1.35		5.40		
		RHS										
10.60	17.90			1	7.30	1.35	1.35	1.35		9.86		
26.30	34.60			1	8.30	1.35	1.35	1.35		11.21		
43.10	48.90			1	5.80	1.35	1.35	1.35		7.83		
57.60	62.50			1	4.90	1.35	1.35	1.35		6.62		
74.10	78.00			1	3.90	1.35	1.35	1.35		5.27		
87.00	90.00			1	3.00	1.35	1.35	1.35		4.05		
		Cross Road-2 (W0307)										
		South to North										
		RHS										
0.00	3.30			1	3.30	1.35	1.35	1.35		4.46		
12.50	18.30			1	5.80	1.35	1.35	1.35		7.83		
27.60	34.60			1	7.00	1.35	1.35	1.35		9.45		
43.00	48.30			1	5.30	1.35	1.35	1.35		7.16		
58.10	64.10			1	6.00	1.35	1.35	1.35		8.10		
73.00	76.00			1	3.00	1.35	1.35	1.35		4.05		
89.00	92.00			1	3.00	1.35	1.35	1.35		4.05		
		LHS										
12.60	16.30			1	3.70	1.35	1.35	1.35		5.00		
28.30	35.60			1	7.30	1.35	1.35	1.35		9.86		
43.80	48.30			1	4.50	1.35	1.35	1.35		6.08		
58.30	65.00			1	6.70	1.35	1.35	1.35		9.05		
74.00	77.00			1	3.00	1.35	1.35	1.35		4.05		
88.00	91.00			1	3.00	1.35	1.35	1.35		4.05		
		Cross Road-3 (WA307)										
		South to North										
		LHS										
0.00	2.60			1	2.60	1.35	1.35	1.35		3.51		
13.50	17.60			1	4.10	1.35	1.35	1.35		5.54		
28.10	34.20			1	6.10	1.35	1.35	1.35		8.24		
42.10	47.30			1	5.20	1.35	1.35	1.35		7.02		
58.90	62.40			1	3.50	1.35	1.35	1.35		4.73		
		RHS										
0.00	5.00			1	5.00	1.35	1.35	1.35		6.75		
12.10	16.10			1	4.00	1.35	1.35	1.35		5.40		
27.60	32.10			1	4.50	1.35	1.35	1.35		6.08		
40.00	48.00			1	8.00	1.35	1.35	1.35		10.80		
59.00	63.00			1	4.00	1.35	1.35	1.35		5.40		
		Cross Road-4 (WB307)										
		South to North										
		RHS										
0.00	4.00			1	4.00	1.35	1.35	1.35		5.40		
11.00	17.60			1	6.60	1.35	1.35	1.35		8.91		
28.00	33.00			1	5.00	1.35	1.35	1.35		6.75		
42.10	50.00			1	7.90	1.35	1.35	1.35		10.67		
59.00	62.00			1	3.00	1.35	1.35	1.35		4.05		
73.00	78.00			1	5.00	1.35	1.35	1.35		6.75		
		LHS										
9.50	16.50			1	7.00	1.35	1.35	1.35		9.45		
28.90	31.90			1	3.00	1.35	1.35	1.35		4.05		
43.00	48.90			1	5.90	1.35	1.35	1.35		7.97		
57.10	63.40			1	6.30	1.35	1.35	1.35		8.51		

CIVIL Pro Sig..... Date..... BANGALORE PMC

Contractor

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
74.00	78.30			1	4.30	1.35	1.35	1.35		5.81		
		Cross Road-5 (W0313)										
		North to South										
		LHS										
0.00	3.50			1	3.50	1.35	1.35	1.35		4.73		
13.20	17.10			1	3.90	1.35	1.35	1.35		5.27		
27.00	32.50			1	5.50	1.35	1.35	1.35		7.43		
41.80	50.20			1	8.40	1.35	1.35	1.35		11.34		
57.00	65.60			1	8.60	1.35	1.35	1.35		11.61		
		RHS										
10.50	18.60			1	8.10	1.35	1.35	1.35		10.94		
26.90	34.30			1	7.40	1.35	1.35	1.35		9.99		
41.00	49.00			1	8.00	1.35	1.35	1.35		10.80		
58.60	65.10			1	6.50	1.35	1.35	1.35		8.77		
		Shabari Nagara										
		14th Cross Road (W0205)										
		North to South										
		LHS										
0.00	3.00			1	3.00	1.35	1.35	1.35		4.05		
13.00	15.00			1	2.00	1.35	1.35	1.35		2.70		
		13th Cross Road (W0203)										
		South to North										
		LHS										
0.00	4.00			1	4.00	1.35	1.35	1.35		5.40		
11.00	16.00			1	5.00	1.35	1.35	1.35		6.75		
		RHS										
0.00	2.60			1	2.60	1.35	1.35	1.35		3.51		
14.00	20.00			1	6.00	1.35	1.35	1.35		8.10		
		12th Cross Road (W0201)										
		South to North										
		RHS										
11.00	20.00			1	9.00	1.35	1.35	1.35		12.15		
		LHS										
0.00	3.10			1	3.10	1.35	1.35	1.35		4.19		
13.00	18.90			1	5.90	1.35	1.35	1.35		7.97		
		11th Cross Road (W0177)										
		South to North										
		LHS										
0.00	2.60			1	2.60	1.35	1.35	1.35		3.51		
13.00	18.90			1	5.90	1.35	1.35	1.35		7.97		
		RHS										
13.00	21.60			1	8.60	1.35	1.35	1.35		11.61		
		Ganesh Temple Road										
		East to West										
		RHS										
9.00	17.90			1	8.90	1.35	1.35	1.35		12.02		
27.90	32.30			1	4.40	1.35	1.35	1.35		5.94		
42.10	49.00			1	6.90	1.35	1.35	1.35		9.32		
58.00	65.60			1	7.60	1.35	1.35	1.35		10.26		
73.90	78.90			1	5.00	1.35	1.35	1.35		6.75		
88.30	94.30			1	6.00	1.35	1.35	1.35		8.10		

216.95

CIVIL Pro Sig Date BANGALORE

Contractor

ಸಹಾಯಕ ಇಂಜಿನಿಯರ್ Assistant Engineer

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
Assistant Executive Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
103.30	108.60			1	5.30	1.35	1.35	1.35		7.16		
117.00	125.00			1	8.00	1.35	1.35	1.35		10.80		
133.00	137.00			1	4.00	1.35	1.35	1.35		5.40		
		LHS										
0.00	3.00			1	3.00	1.35	1.35	1.35		4.05		
11.00	18.00			1	7.00	1.35	1.35	1.35		9.45		
23.00	38.00			1	15.00	1.35	1.35	1.35		20.25		
44.00	48.00			1	4.00	1.35	1.35	1.35		5.40		
55.00	62.00			1	7.00	1.35	1.35	1.35		9.45		
74.00	76.00			1	2.00	1.35	1.35	1.35		2.70		
88.00	92.00			1	4.00	1.35	1.35	1.35		5.40		
104.00	106.00			1	2.00	1.35	1.35	1.35		2.70		
118.00	121.00			1	3.00	1.35	1.35	1.35		4.05		
134.00	136.00			1	2.00	1.35	1.35	1.35		2.70		
		Cross Road (W0387)										
		West to East										
0.00	4.10			1	4.10	1.35	1.35	1.35		5.54		
14.00	17.60			1	3.60	1.35	1.35	1.35		4.86		
25.60	32.60			1	7.00	1.35	1.35	1.35		9.45		
40.00	48.00			1	8.00	1.35	1.35	1.35		10.80		
57.60	63.00			1	5.40	1.35	1.35	1.35		7.29		
71.00	78.00			1	7.00	1.35	1.35	1.35		9.45		
89.00	93.00			1	4.00	1.35	1.35	1.35		5.40		
102.00	105.00			1	3.00	1.35	1.35	1.35		4.05		
		Cross Road -1 (W1153)										
		West to East										
		RHS										
0.00	8.00			1	8.00	1.35	1.35	1.35		10.80		
13.00	18.00			1	5.00	1.35	1.35	1.35		6.75		
27.60	34.50			1	6.90	1.35	1.35	1.35		9.32		
43.00	48.30			1	5.30	1.35	1.35	1.35		7.16		
57.50	64.00			1	6.50	1.35	1.35	1.35		8.78		
74.00	77.00			1	3.00	1.35	1.35	1.35		4.05		
88.00	93.00			1	5.00	1.35	1.35	1.35		6.75		
102.00	109.00			1	7.00	1.35	1.35	1.35		9.45		
117.00	123.00			1	6.00	1.35	1.35	1.35		8.10		
132.00	138.00			1	6.00	1.35	1.35	1.35		8.10		
		Main Road (W0387)										
		South to North										
0.00	4.80			1	4.80	1.35	1.35	1.35		6.48		
13.00	18.30			1	5.30	1.35	1.35	1.35		7.16		
27.30	33.00			1	5.70	1.35	1.35	1.35		7.70		
41.00	49.30			1	8.30	1.35	1.35	1.35		11.21		
57.30	65.20			1	7.90	1.35	1.35	1.35		10.67		
72.00	76.30			1	4.30	1.35	1.35	1.35		5.81		
87.30	94.30			1	7.00	1.35	1.35	1.35		9.45		
104.00	108.00			1	4.00	1.35	1.35	1.35		5.40		
119.00	123.00			1	4.00	1.35	1.35	1.35		5.40		
131.00	139.00			1	8.00	1.35	1.35	1.35		10.80		
148.00	152.00			1	4.00	1.35	1.35	1.35		5.40		
163.00	167.00			1	4.00	1.35	1.35	1.35		5.40		
178.00	182.10			1	4.10	1.35	1.35	1.35		5.53		
192.00	199.00			1	7.00	1.35	1.35	1.35		9.45		
209.00	213.00			1	4.00	1.35	1.35	1.35		5.40		
223.00	226.00			1	3.00	1.35	1.35	1.35		4.05		
239.00	240.00			1	1.00	1.35	1.35	1.35		1.35		

342.23

CIVIL Pto Sig..... Date..... BANGALORE

Contractor

Assistant Engineer 02.07.2021

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Kaveri Layout										
		Cross Road (W0999)										
		LHS										
11.00	18.00			1	7.00	1.35	1.35	1.35		9.45		
28.30	34.30			1	6.00	1.35	1.35	1.35		8.10		
43.00	48.10			1	5.10	1.35	1.35	1.35		6.89		
56.00	63.00			1	7.00	1.35	1.35	1.35		9.45		
72.00	78.00			1	6.00	1.35	1.35	1.35		8.10		
87.00	95.00			1	8.00	1.35	1.35	1.35		10.80		
103.00	106.60			1	3.60	1.35	1.35	1.35		4.86		
115.00	123.00			1	8.00	1.35	1.35	1.35		10.80		
131.00	136.60			1	5.60	1.35	1.35	1.35		7.56		
148.30	153.60			1	5.30	1.35	1.35	1.35		7.15		
162.00	168.00			1	6.00	1.35	1.35	1.35		8.10		
176.00	182.00			1	6.00	1.35	1.35	1.35		8.10		
		RHS										
0.00	3.00			1	3.00	1.35	1.35	1.35		4.05		
12.30	18.90			1	6.60	1.35	1.35	1.35		8.91		
27.30	32.40			1	5.10	1.35	1.35	1.35		6.89		
41.00	46.00			1	5.00	1.35	1.35	1.35		6.75		
55.00	64.50			1	9.50	1.35	1.35	1.35		12.83		
73.00	79.00			1	6.00	1.35	1.35	1.35		8.10		
88.50	94.30			1	5.80	1.35	1.35	1.35		7.83		
103.20	104.00			1	0.80	1.35	1.35	1.35		1.08		
118.00	123.00			1	5.00	1.35	1.35	1.35		6.75		
131.00	138.60			1	7.60	1.35	1.35	1.35		10.26		
148.60	153.60			1	5.00	1.35	1.35	1.35		6.75		
162.00	167.00			1	5.00	1.35	1.35	1.35		6.75		
179.00	180.00			1	1.00	1.35	1.35	1.35		1.35		
		Cross Road -2 (W0844)										
		RHS										
11.30	17.80			1	6.50	1.35	1.35	1.35		8.78		
28.30	35.00			1	6.70	1.35	1.35	1.35		9.05		
44.00	48.00			1	4.00	1.35	1.35	1.35		5.40		
		LHS										
0.00	3.00			1	3.00	1.35	1.35	1.35		4.05		
13.20	17.30			1	4.10	1.35	1.35	1.35		5.54		
28.00	33.00			1	5.00	1.35	1.35	1.35		6.75		
43.00	47.00			1	4.00	1.35	1.35	1.35		5.40		
		Cross Road-3 (W0684)										
		LHS										
0.00	5.00			1	5.00	1.35	1.35	1.35		6.75		
13.00	18.00			1	5.00	1.35	1.35	1.35		6.75		
27.30	32.00			1	4.70	1.35	1.35	1.35		6.35		
43.00	45.00			1	2.00	1.35	1.35	1.35		2.70		
		RHS										
11.00	17.50			1	6.50	1.35	1.35	1.35		8.78		
27.00	35.00			1	8.00	1.35	1.35	1.35		10.80		
44.00	46.00			1	2.00	1.35	1.35	1.35		2.70		
		Cross Road (W0612)										
		RHS										
9.00	16.00			1	7.00	1.35	1.35	1.35		9.45		
28.10	35.00			1	6.90	1.35	1.35	1.35		9.32		
43.00	47.00			1	4.00	1.35	1.35	1.35		5.40		

301.39

CIVIL Pro Sig..... Date..... BANGALORE

Contractor

ಸಹಾಯಕ Assistant Engineer

ಬಿ.ಬಿ.ಎಂ.ಪಿ ದಾಖಲಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಇಂಜಿನಿಯರರ ಕಛೇರಿ

Assistant Executive Engineer

ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-24

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		LHS										
12.50	20.00			1	12.50	1.35	1.35	1.35		16.88		
28.60	32.60			1	8.60	1.35	1.35	1.35		11.61		
42.00	48.00			1	9.40	1.35	1.35	1.35		12.69		41.18
		Total Executed Quantity								**2621.03**		
		Tender Quantity								2756.47		1965773.00
		Now to be paid Quantity								2621.03	750.00	1965769.00
Item no.04		Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 38 to 43								**316.47**		
		Total Executed Quantity								**316.47**		
		Tender Quantity								**873.18**		177856.00
		Now to be paid Quantity								**316.47**	5620.00	1778569.00
Item no.05		Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs. With 20mm and Down size granite metal coarse aggregate at 0.69cum and fine aggregate at 0.43cum Machne mixed, well compacted for wall and Bottom including centering shuttering,cost of materials,HOM of Machinery,Curing Etc.,Complete Excluding cost of Steel as per morth MORTH specification No. 1500, 1700, 2200. Including Cost of material, Labour, HOM complete as per Specification- and as per the directions of the Engineer-in-charge of the work										
Measurements taken on												
		Bottom Raft										
		Mariyanna Palya										
		Cross Road -1 (W1359)										
		North to South										
		LHS										
0.00	13.00		Cum	1	13.00	0.90	0.90	0.90	0.15	1.76		
13.00	20.00			1	7.00	0.90	0.90	0.90	0.15	0.95		
20.00	35.00			1	15.00	0.90	0.90	0.90	0.15	2.03		
35.00	49.50			1	14.50	0.90	0.90	0.90	0.15	1.96		
		4thB Cross Road (W1351)										
		East to West										
		LHS										
0.00	15.00			1	15.00	0.75	0.75	0.75	0.15	1.69		
15.00	30.00			1	15.00	0.75	0.75	0.75	0.15	1.69		
30.00	45.00			1	15.00	0.75	0.75	0.75	0.15	1.69		
45.00	49.00			1	4.00	0.75	0.75	0.75	0.15	0.45		
		4th Cross Road (W1351)										
		South to North										
		RHS										
0.00	15.00			1	15.00	0.75	0.75	0.75	0.15	1.69		
15.00	30.00			1	15.00	0.75	0.75	0.75	0.15	1.69		
30.00	33.60			1	3.60	0.75	0.75	0.75	0.15	0.41		
		Kaveri Layout										
		6th main Road Road										
		West to East										
		LHS										
0.00	15.00			1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	30.00			1	15.00	0.90	0.90	0.90	0.15	2.03		
30.00	42.00			1	12.00	0.90	0.90	0.90	0.15	1.62		
		2nd Cross Road (W1029)										
		North to South										
		LHS										
0.00	13.20			1	13.20	0.90	0.90	0.90	0.15	1.78		
13.20	20.00			1	6.80	0.90	0.90	0.90	0.15	0.92		

24.35

CIVIL Pro Sig..... Date..... BANGALORE

Contractor

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
20.00	30.00			1	10.00	0.90	0.90	0.90	0.15	1.35		
30.00	45.00			1	15.00	0.90	0.90	0.90	0.15	2.03		
45.00	55.00			1	10.00	0.90	0.90	0.90	0.15	1.35		
		9th Cross Road (W0676)										
		West to East										
		RHS										
0.00	12.00			1	12.00	0.90	0.90	0.90	0.15	1.62		
12.00	19.00	Culvert		1	0.00	0.90	0.90	0.90	0.15	0.00		
19.00	30.00			1	11.00	0.90	0.90	0.90	0.15	1.49		
30.00	45.00			1	15.00	0.90	0.90	0.90	0.15	2.03		
45.00	54.50			1	9.50	0.90	0.90	0.90	0.15	1.28		
54.50	61.90	Culvert		1	0.00	0.90	0.90	0.90	0.15	0.00		
61.90	70.00			1	8.10	0.90	0.90	0.90	0.15	1.09		
70.00	82.90			1	12.90	0.90	0.90	0.90	0.15	1.74		
82.90	87.30			1	4.40	0.90	0.90	0.90	0.15	0.59		
87.30	88.70			1	1.40	0.90	0.90	0.90	0.15	0.19		
88.70	94.00			1	5.30	0.90	0.90	0.90	0.15	0.72		
94.00	95.20			1	1.20	0.90	0.90	0.90	0.15	0.16		
95.20	102.00	Culvert		1	0.00	0.90	0.90	0.90	0.15	0.00		
102.00	115.20			1	13.20	0.90	0.90	0.90	0.15	1.78		
115.20	127.10			1	11.90	0.90	0.90	0.90	0.15	1.61		
127.10	137.80			1	10.70	0.90	0.90	0.90	0.15	1.44		
137.80	145.50	Culvert		1	0.00	0.90	0.90	0.90	0.15	0.00		
145.50	160.00			1	14.50	0.90	0.90	0.90	0.15	1.96		
160.00	163.30			1	3.30	0.90	0.90	0.90	0.15	0.45		
163.30	175.00			1	11.70	0.90	0.90	0.90	0.15	1.58		
175.00	182.80			1	7.80	0.90	0.90	0.90	0.15	1.05		
182.80	186.50			1	3.70	0.90	0.90	0.90	0.15	0.50		
186.50	193.50	Culvert		1	0.00	0.90	0.90	0.90	0.15	0.00		
193.50	207.00			1	13.50	0.90	0.90	0.90	0.15	1.82		
207.00	220.00			1	13.00	0.90	0.90	0.90	0.15	1.76		
220.00	223.90			1	3.90	0.90	0.90	0.90	0.15	0.53		
223.90	230.10	Culvert		1	0.00	0.90	0.90	0.90	0.15	0.00		
		LHS										
0.00	10.20			1	10.20	0.90	0.90	0.90	0.15	1.38		
10.20	21.70			1	11.50	0.90	0.90	0.90	0.15	1.55		
		Bharath Nagara										
		Cross Road -1										
		East to West										
		LHS										
0.00	15.00			1	15.00	0.75	0.75	0.75	0.15	1.69		
15.00	30.00			1	15.00	0.75	0.75	0.75	0.15	1.69		
30.00	45.00			1	15.00	0.75	0.75	0.75	0.15	1.69		
45.00	51.60			1	6.60	0.75	0.75	0.75	0.15	0.74		
		Cross road -2 (W0964)										
		East to West										
		RHS										
0.00	15.00			1	15.00	0.75	0.75	0.75	0.15	1.69		
15.00	30.00			1	15.00	0.75	0.75	0.75	0.15	1.69		
30.00	45.00			1	15.00	0.75	0.75	0.75	0.15	1.69		
45.00	52.10			1	7.10	0.75	0.75	0.75	0.15	0.80		
		Cross Road -3 (W0956)										
		East to West										
		LHS										
0.00	15.00			1	15.00	0.75	0.75	0.75	0.15	1.69		
15.00	30.00			1	15.00	0.75	0.75	0.75	0.15	1.69		

04/07

04/07

48.08

Contractor

CIVIL Pro Sig..... Date..... AMC BANGALORE

Assistant Engineer

Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
30.00	45.00			1	15.00	0.75	0.75	0.75	0.15	1.69		
45.00	54.30			1	9.30	0.75	0.75	0.75	0.15	1.05		
		main road (W1211)										
		South to North										
		LHS										
0.00	15.00			1	15.00	0.75	0.75	0.75	0.15	1.69		
15.00	20.40			1	5.40	0.75	0.75	0.75	0.15	0.61		
20.40	26.60	Culvert		1	0.00	0.75	0.75	0.75	0.15	0.00		
26.60	35.40	No Work		1	0.00	0.75	0.75	0.75	0.15	0.00		
35.40	41.60			1	6.20	0.75	0.75	0.75	0.15	0.70		
41.60	47.50			1	5.90	0.75	0.75	0.75	0.15	0.66		
47.50	51.80			1	4.30	0.75	0.75	0.75	0.15	0.48		
51.80	56.60	Culvert		1	0.00	0.75	0.75	0.75	0.15	0.00		
56.60	71.60			1	15.00	0.75	0.75	0.75	0.15	1.69		
71.60	81.00			1	9.40	0.75	0.75	0.75	0.15	1.06		
		Abubakar masjid										
		Cross Road -1 (W1405)										
		East to West										
		RHS										
0.00	15.00			1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	30.00			1	15.00	0.90	0.90	0.90	0.15	2.03		
30.00	45.00			1	15.00	0.90	0.90	0.90	0.15	2.03		
45.00	60.00			1	15.00	0.90	0.90	0.90	0.15	2.03		
60.00	75.00			1	15.00	0.90	0.90	0.90	0.15	2.03		
75.00	80.20			1	5.20	0.90	0.90	0.90	0.15	0.70		
		Cross Road-2 (W0962)										
		East to West										
		RHS										
0.00	15.00			1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	30.00			1	15.00	0.90	0.90	0.90	0.15	2.03		
30.00	45.00			1	15.00	0.90	0.90	0.90	0.15	2.03		
45.00	60.00			1	15.00	0.90	0.90	0.90	0.15	2.03		
60.00	75.00			1	15.00	0.90	0.90	0.90	0.15	2.03		
75.00	82.60			1	7.60	0.90	0.90	0.90	0.15	1.03		
		Cross Road-3 (W0954)										
		East to West										
		RHS										
0.00	15.00			1	15.00	0.90	0.90	0.90	0.15	2.03		
15.00	30.00			1	15.00	0.90	0.90	0.90	0.15	2.03		
30.00	45.00			1	15.00	0.90	0.90	0.90	0.15	2.03		
45.00	60.00			1	15.00	0.90	0.90	0.90	0.15	2.03		
60.00	75.00			1	15.00	0.90	0.90	0.90	0.15	2.03		
75.00	84.00			1	9.00	0.90	0.90	0.90	0.15	1.22		
		Shabari Nagara										
		14th Cross Road(W0205)										
		South to North										
		RHS										
0.00	12.90			1	12.90	0.90	0.90	0.90	0.15	1.74		

44.68

CIVIL Pro Sig..... Date..... BANGALORE

Contractor PM

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Measurements taken on												
		Side Wall										
		Mariyanna Palya										
		Cross Road -1 (W1359)										
		North to South										
		LHS										
0.00	13.00			2	13.00	0.15	0.15	0.15	0.60	2.34		
13.00	20.00			2	7.00	0.15	0.15	0.15	0.60	1.26		
20.00	35.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
35.00	49.50			2	14.50	0.15	0.15	0.15	0.60	2.61		
		4thB Cross Road (W1351)										
		East to West										
		LHS										
0.00	15.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	49.00			2	4.00	0.15	0.15	0.15	0.60	0.72		
		4th Cross Road (W1351)										
		South to North										
		RHS										
0.00	15.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	33.60			2	3.60	0.15	0.15	0.15	0.60	0.65		
		Kaveri Layout										
		6th main Road Road										
		West to East										
		LHS										
0.00	15.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	42.00			2	12.00	0.15	0.15	0.15	0.60	2.16		
		2nd Cross Road (W1029)										
		North to South										
		LHS										
0.00	13.20			2	13.20	0.15	0.15	0.15	0.60	2.38		
13.20	20.00			2	6.80	0.15	0.15	0.15	0.60	1.22		
20.00	30.00			2	10.00	0.15	0.15	0.15	0.60	1.80		
30.00	45.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	55.00			2	10.00	0.15	0.15	0.15	0.60	1.80		
		9th Cross Road (W0676)										
		West to East										
		RHS										
0.00	12.00			2	12.00	0.15	0.15	0.15	0.60	2.16		
12.00	19.00	Culvert		2	0.00	0.15	0.15	0.15	0.60	0.00		
19.00	30.00			2	11.00	0.15	0.15	0.15	0.60	1.98		
30.00	45.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	54.50			2	9.50	0.15	0.15	0.15	0.60	1.71		
54.50	61.90	Culvert		2	0.00	0.15	0.15	0.15	0.60	0.00		
61.90	70.00			2	8.10	0.15	0.15	0.15	0.60	1.46		
70.00	82.90			2	12.90	0.15	0.15	0.15	0.60	2.32		
82.90	87.30			2	4.40	0.15	0.15	0.15	0.60	0.79		
87.30	88.70			2	1.40	0.15	0.15	0.15	0.60	0.25		
88.70	94.00			2	5.30	0.15	0.15	0.15	0.60	0.95		
94.00	95.20			2	1.20	0.15	0.15	0.15	0.60	0.22		
95.20	102.00	Culvert		2	0.00	0.15	0.15	0.15	0.60	0.00		
102.00	115.20			2	13.20	0.15	0.15	0.15	0.60	2.38		
115.20	127.10			2	11.90	0.15	0.15	0.15	0.60	2.14		

06/07

60-30

CIVIL Pro Sig..... Date..... BANGALORE

Contractor

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
127.10	137.80			2	10.70	0.15	0.15	0.15	0.60	1.93		
137.80	145.50	Culvert		2	0.00	0.15	0.15	0.15	0.60	0.00		
145.50	160.00			2	14.50	0.15	0.15	0.15	0.60	2.61		
160.00	163.30			2	3.30	0.15	0.15	0.15	0.60	0.59		
163.30	175.00			2	11.70	0.15	0.15	0.15	0.60	2.11		
175.00	182.80			2	7.80	0.15	0.15	0.15	0.60	1.40		
182.80	186.50			2	3.70	0.15	0.15	0.15	0.60	0.67		
186.50	193.50	Culvert		2	0.00	0.15	0.15	0.15	0.60	0.00		
193.50	207.00			2	13.50	0.15	0.15	0.15	0.60	2.43		
207.00	220.00			2	13.00	0.15	0.15	0.15	0.60	2.34		
220.00	223.90			2	3.90	0.15	0.15	0.15	0.60	0.70		
223.90	230.10	Culvert		2	0.00	0.15	0.15	0.15	0.60	0.00		
		LHS										
0.00	10.20			2	10.20	0.15	0.15	0.15	0.60	1.84		
10.20	21.70			2	11.50	0.15	0.15	0.15	0.60	2.07		
		Bharath Nagara										
		Cross Road -1										
		East to West										
		LHS										
0.00	15.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	51.60			2	6.60	0.15	0.15	0.15	0.60	1.19		
		Cross road -2 (W0964)										
		East to West										
		RHS										
0.00	15.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	52.10			2	7.10	0.15	0.15	0.15	0.60	1.28		
		Cross Road -3 (W0956)										
		East to West										
		LHS										
0.00	15.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	54.30			2	9.30	0.15	0.15	0.15	0.60	1.67		
		main road (W1211)										
		South to North										
		LHS										
0.00	15.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	20.40			2	5.40	0.15	0.15	0.15	0.60	0.97		
20.40	26.60	Culvert		2	0.00	0.15	0.15	0.15	0.60	0.00		
26.60	35.40	No Work		2	0.00	0.15	0.15	0.15	0.60	0.00		
35.40	41.60			2	6.20	0.15	0.15	0.15	0.60	1.12		
41.60	47.50			2	5.90	0.15	0.15	0.15	0.60	1.06		
47.50	51.80			2	4.30	0.15	0.15	0.15	0.60	0.77		
51.80	56.60	Culvert		2	0.00	0.15	0.15	0.15	0.60	0.00		
56.60	71.60			2	15.00	0.15	0.15	0.15	0.60	2.70		
71.60	81.00			2	9.40	0.15	0.15	0.15	0.60	1.69		
		Abubakar masjid										
		Cross Road -1 (W1405)										
		East to West										
		RHS										
0.00	15.00			2	15.00	0.15	0.15	0.15	0.60	2.70		

60.84

Contractor

CIVIL Pro Sig..... Date..... BANGALORE

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
15.00	30.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	75.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
75.00	80.20			2	5.20	0.15	0.15	0.15	0.60	0.94		
		Cross Road-2 (W0962)										
		East to West										
		RHS										
0.00	15.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	75.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
75.00	82.60			2	7.60	0.15	0.15	0.15	0.60	1.37		
		Cross Road-3 (W0954)										
		East to West										
		RHS										
0.00	15.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
15.00	30.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
30.00	45.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
45.00	60.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
60.00	75.00			2	15.00	0.15	0.15	0.15	0.60	2.70		
75.00	84.00			2	9.00	0.15	0.15	0.15	0.60	1.62		
		Shabari Nagara										
		14th Cross Road(W0205)										
		South to North										
		RHS										
0.00	12.90			2	12.90	0.15	0.15	0.15	0.60	2.32		
									Sub Total	282.29		
		Culvert										
		Bottom Raft										
		Defence Layout										
		W0912										
		CD-1	Cum	1	8.00	1.20	1.20	1.20	0.20	1.92		
		CD-2		1	7.50	1.20	1.20	1.20	0.20	1.80		
		CD-3		1	7.40	1.20	1.20	1.20	0.20	1.78		
		CD-4		1	5.50	1.20	1.20	1.20	0.20	1.32		
		Dynasty Layout										
		W0922										
		CD1		1	7.20	1.20	1.20	1.20	0.20	1.73		
		CD2		1	6.80	1.20	1.20	1.20	0.20	1.63		
		CD3		1	7.40	1.20	1.20	1.20	0.20	1.78		
		CD4		1	6.10	1.20	1.20	1.20	0.20	1.46		
		Mariyannapalya Kensari School Opp										
		W1359										
		CD1		1	6.30	1.20	1.20	1.20	0.20	1.51		
		Dasarahalli Extension										
		W0589										
		CD1		1	7.70	1.20	1.20	1.20	0.20	1.85		
		CD2		1	6.50	1.20	1.20	1.20	0.20	1.56		

18.34

CIVIL PTO Sig..... Date..... BANGALORE

Contractor PM

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Shabari Nagara										
		W0086										
		CD1		1	7.00	1.20	1.20	1.20	0.20	1.68		
		CD2		1	7.00	1.20	1.20	1.20	0.20	1.68		
		CD3		1	7.60	1.20	1.20	1.20	0.20	1.82		
		CD4		1	7.60	1.20	1.20	1.20	0.20	1.82		
		CD5		1	8.10	1.20	1.20	1.20	0.20	1.94		
		Kaveri Layout										
		CD 1		1	6.40	1.20	1.20	1.20	0.20	1.54		
		CD 2		1	6.10	1.20	1.20	1.20	0.20	1.46		
		CD 3		1	6.30	1.20	1.20	1.20	0.20	1.51		
		CD 4		1	5.40	1.20	1.20	1.20	0.20	1.30		
		CD 5		1	6.80	1.20	1.20	1.20	0.20	1.63		
		CD 6		1	7.00	1.20	1.20	1.20	0.20	1.68		
		CD 7		1	6.40	1.20	1.20	1.20	0.20	1.54		
		CD 8		1	6.80	1.20	1.20	1.20	0.20	1.63		
		CD 9		1	7.70	1.20	1.20	1.20	0.20	1.85		
		CD 10		1	6.20	1.20	1.20	1.20	0.20	1.49		
		CD 11		1	6.00	1.20	1.20	1.20	0.20	1.44		
		Bharath Nagara										
		W1211										
		CD1		1	6.60	1.20	1.20	1.20	0.20	1.58		
		CD2		1	5.00	1.20	1.20	1.20	0.20	1.20		
		Side Wall										
		Defence Layout										
		W0912										
		CD-1		2	8.00	0.25	0.25	0.25	0.60	2.40		
		CD-2		2	7.50	0.25	0.25	0.25	0.60	2.25		
		CD-3		2	7.40	0.25	0.25	0.25	0.60	2.22		
		CD-4		2	5.50	0.25	0.25	0.25	0.60	1.65		
		Dynasty Layout										
		W0922										
		CD1		2	7.20	0.25	0.25	0.25	0.60	2.16		
		CD2		2	6.80	0.25	0.25	0.25	0.60	2.04		
		CD3		2	7.40	0.25	0.25	0.25	0.60	2.22		
		CD4		2	6.10	0.25	0.25	0.25	0.60	1.83		
		Mariyannapalya Kensari School Opp										
		W1359										
		CD1		2	6.30	0.25	0.25	0.25	0.60	1.89		
		Dasarahalli Extension										
		W0589										
		CD1		2	7.70	0.25	0.25	0.25	0.60	2.31		
		CD2		2	6.50	0.25	0.25	0.25	0.60	1.95		
		Shabari Nagara										
		W0086										
		CD1		2	7.00	0.25	0.25	0.25	0.60	2.10		
		CD2		2	7.00	0.25	0.25	0.25	0.60	2.10		
		CD3		2	7.60	0.25	0.25	0.25	0.60	2.28		
		CD4		2	7.60	0.25	0.25	0.25	0.60	2.28		
		CD5		2	8.10	0.25	0.25	0.25	0.60	2.43		
		Kaveri Layout										
		CD 1		2	6.40	0.25	0.25	0.25	0.60	1.92		

CIVIL PWD Sig Date BANGALORE

Contractor PMC

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		CD 2		2	6.10	0.25	0.25	0.25	0.60	1.83		
		CD 3		2	6.30	0.25	0.25	0.25	0.60	1.89		
		CD 4		2	5.40	0.25	0.25	0.25	0.60	1.62		
		CD 5		2	6.80	0.25	0.25	0.25	0.60	2.04		
		CD 6		2	7.00	0.25	0.25	0.25	0.60	2.10		
		CD 7		2	6.40	0.25	0.25	0.25	0.60	1.92		
		CD 8		2	6.80	0.25	0.25	0.25	0.60	2.04		
		CD 9		2	7.70	0.25	0.25	0.25	0.60	2.31		
		CD 10		2	6.20	0.25	0.25	0.25	0.60	1.86		
		CD 11		2	6.00	0.25	0.25	0.25	0.60	1.80		
		Bharath Nagara										
		W1211										
		CD1		2	6.60	0.25	0.25	0.25	0.60	1.98		
		CD2		2	5.00	0.25	0.25	0.25	0.60	1.50		
									Sub Total	106.06		
		Total Executed Quantity								**388.34**		
		Tender Quantity								**229.26**		
		Quantity to be Reserved for the want of approval of Work Slip								**159.08**		
		Now to be paid Quantity								**229.26**	**7425.00**	**1702256.00**
Item no.06		Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
		Tonne										
		Vide Total executed Quantity from premeasuremet Page no. 44/1 to 44/2								31.11		
		Total Executed Quantity								**31.11**		
		Tender Quantity								**14.94**		
		Quantity to be Reserved for the want of approval of Work Slip								**16.17**		
		Now to be paid Quantity								**14.94**	**80500.00**	**1202670.00**
Item no.07		Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery ,loading ,unloading, lead and lift,transportation etc ,complete. and as per the directions of the Engineer-in-charge of the work										
Measurements taken on												
		Hegde Nagara										
		7th Cross Road (W0061)										
		LHS										
		South to North										
14.00	17.00			1	3.00	0.90	0.90	0.90		2.70		
29.00	32.40			1	3.40	0.90	0.90	0.90		3.06		
43.00	47.00			1	4.00	0.90	0.90	0.90		3.60		
59.00	61.00			1	2.00	0.90	0.90	0.90		1.80		
74.00	77.00			1	3.00	0.90	0.90	0.90		2.70		
88.00	90.00			1	2.00	0.90	0.90	0.90		1.80		
120.00	124.00			1	4.00	0.90	0.90	0.90		3.60		
134.00	138.60			1	4.60	0.90	0.90	0.90		4.14		
148.90	150.00			1	1.10	0.90	0.90	0.90		0.99		
178.00	183.80			1	5.80	0.90	0.90	0.90		5.22		
194.00	197.00			1	3.00	0.90	0.90	0.90		2.70		
		RHS										
		South to North										
0.00	1.80			1	1.80	0.90	0.90	0.90		1.62		
14.00	16.00			1	2.00	0.90	0.90	0.90		1.80		
29.00	32.00			1	3.00	0.90	0.90	0.90		2.70		
43.40	45.00			1	1.60	0.90	0.90	0.90		1.44		
60.00	61.00			1	1.00	0.90	0.90	0.90		0.90		
73.00	77.00			1	4.00	0.90	0.90	0.90		3.60		
88.30	91.00			1	2.70	0.90	0.90	0.90		2.43		
104.10	106.40			1	2.30	0.90	0.90	0.90		2.07		
119.00	124.00			1	5.00	0.90	0.90	0.90		4.50		
134.00	135.00			1	1.00	0.90	0.90	0.90		0.90		
165.00	166.00			1	1.00	0.90	0.90	0.90		0.90		

55.17

Contractor

CIVIL Pro Sig..... Date..... BMC BANGALORE

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
178.30	182.30			1	4.00	0.90	0.90	0.90		3.60		
194.00	197.00			1	3.00	0.90	0.90	0.90		2.70		
		8th Cross Road (W0053)										
		LHS										
		North to South										
0.00	3.30			1	3.30	0.90	0.90	0.90		2.97		
14.30	18.60			1	4.30	0.90	0.90	0.90		3.87		
27.60	34.30			1	6.70	0.90	0.90	0.90		6.03		
44.00	47.00			1	3.00	0.90	0.90	0.90		2.70		
58.00	63.00			1	5.00	0.90	0.90	0.90		4.50		
74.20	78.30			1	4.10	0.90	0.90	0.90		3.69		
89.00	93.30			1	4.30	0.90	0.90	0.90		3.87		
104.10	107.00			1	2.90	0.90	0.90	0.90		2.61		
116.00	124.00			1	8.00	0.90	0.90	0.90		7.20		
133.00	138.50			1	5.50	0.90	0.90	0.90		4.95		
148.20	152.10			1	3.90	0.90	0.90	0.90		3.51		
163.90	168.00			1	4.10	0.90	0.90	0.90		3.69		
178.30	183.00			1	4.70	0.90	0.90	0.90		4.23		
193.90	197.00			1	3.10	0.90	0.90	0.90		2.79		
		RHS										
		North to South										
11.00	17.60			1	6.60	0.90	0.90	0.90		5.94		
28.10	33.30			1	5.20	0.90	0.90	0.90		4.68		
43.40	48.30			1	4.90	0.90	0.90	0.90		4.41		
58.00	65.00			1	7.00	0.90	0.90	0.90		6.30		
71.00	79.00			1	8.00	0.90	0.90	0.90		7.20		
89.30	91.60			1	2.30	0.90	0.90	0.90		2.07		
104.30	109.00			1	4.70	0.90	0.90	0.90		4.23		
118.00	123.40			1	5.40	0.90	0.90	0.90		4.86		
132.00	136.00			1	4.00	0.90	0.90	0.90		3.60		
148.00	152.30			1	4.30	0.90	0.90	0.90		3.87		
163.00	168.00			1	5.00	0.90	0.90	0.90		4.50		
179.00	181.00			1	2.00	0.90	0.90	0.90		1.80		
193.00	197.00			1	4.00	0.90	0.90	0.90		3.60		
		Bharat Nagar										
		Cross Road -1 (W1153)										
		West to East										
		LHS										
0.00	3.00			1	3.00	0.75	0.75	0.75		2.25		
14.30	18.30			1	4.00	0.75	0.75	0.75		3.00		
28.90	34.50			1	5.60	0.75	0.75	0.75		4.20		
43.30	46.00			1	2.70	0.75	0.75	0.75		2.03		
58.90	62.30			1	3.40	0.75	0.75	0.75		2.55		
73.30	77.00			1	3.70	0.75	0.75	0.75		2.78		
87.00	92.80			1	5.80	0.75	0.75	0.75		4.35		
102.80	108.00			1	5.20	0.75	0.75	0.75		3.90		
118.30	123.00			1	4.70	0.75	0.75	0.75		3.53		
133.00	138.30			1	5.30	0.75	0.75	0.75		3.98		
		Mariyanna Palya										
		Cross Road -1 (W1359)										
		North to South										
		LHS										
0.00	13.00			1	13.00	0.90	0.90	0.90		11.70		
13.00	20.00	B S Slab		1	0.00	0.90	0.90	0.90		0.00		
20.00	35.00			1	15.00	0.90	0.90	0.90		13.50		
35.00	49.50			1	14.50	0.90	0.90	0.90		13.05		

CIVIL Pto Sig..... Date..... BANGALORE

Contractor PMC

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		4thB Cross Road (W1351)										
		East to West										
		LHS										
0.00	15.00			1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00			1	15.00	0.75	0.75	0.75		11.25		
30.00	45.00			1	15.00	0.75	0.75	0.75		11.25		
45.00	49.00			1	4.00	0.75	0.75	0.75		3.00		
		4th Cross Road (W1351)										
		South to North										
		RHS										
0.00	15.00			1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00			1	15.00	0.75	0.75	0.75		11.25		
30.00	33.60			1	3.60	0.75	0.75	0.75		2.70		
		Kaveri Layout										
		6th main Road Road										
		West to East										
		LHS										
0.00	15.00			1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00			1	15.00	0.90	0.90	0.90		13.50		
30.00	42.00			1	12.00	0.90	0.90	0.90		10.80		
		2nd Cross Road (W1029)										
		North to South										
		LHS										
0.00	13.20	B S Slab		1	0.00	0.90	0.90	0.90		0.00		
13.20	20.00			1	6.80	0.90	0.90	0.90		6.12		
20.00	30.00			1	10.00	0.90	0.90	0.90		9.00		
30.00	45.00			1	15.00	0.90	0.90	0.90		13.50		
45.00	55.00			1	10.00	0.90	0.90	0.90		9.00		
		9th Cross Road (W0676)										
		West to East										
		RHS										
0.00	12.00			1	12.00	0.90	0.90	0.90		10.80		
12.00	19.00	Culvert		1	0.00	0.90	0.90	0.90		0.00		
19.00	30.00			1	11.00	0.90	0.90	0.90		9.90		
30.00	45.00			1	15.00	0.90	0.90	0.90		13.50		
45.00	54.50			1	9.50	0.90	0.90	0.90		8.55		
54.50	61.90	Culvert		1	0.00	0.90	0.90	0.90		0.00		
61.90	70.00			1	8.10	0.90	0.90	0.90		7.29		
70.00	82.90			1	12.90	0.90	0.90	0.90		11.61		
82.90	87.30	B S Slab		1	0.00	0.90	0.90	0.90		0.00		
87.30	88.70			1	1.40	0.90	0.90	0.90		1.26		
88.70	94.00	B S Slab		1	0.00	0.90	0.90	0.90		0.00		
94.00	95.20			1	1.20	0.90	0.90	0.90		1.08		
95.20	102.00	Culvert		1	0.00	0.90	0.90	0.90		0.00		
102.00	115.20			1	13.20	0.90	0.90	0.90		11.88		
115.20	127.10	B S Slab		1	0.00	0.90	0.90	0.90		0.00		
127.10	137.80			1	10.70	0.90	0.90	0.90		9.63		
137.80	145.50	Culvert		1	0.00	0.90	0.90	0.90		0.00		
145.50	160.00	B S Slab		1	0.00	0.90	0.90	0.90		0.00		
160.00	163.30	B S Slab		1	0.00	0.90	0.90	0.90		0.00		
163.30	175.00			1	11.70	0.90	0.90	0.90		10.53		
175.00	182.80			1	7.80	0.90	0.90	0.90		7.02		
182.80	186.50	B S Slab		1	0.00	0.90	0.90	0.90		0.00		
186.50	193.50	Culvert		1	0.00	0.90	0.90	0.90		0.00		
193.50	207.00	B S Slab		1	0.00	0.90	0.90	0.90		0.00		
207.00	220.00			1	13.00	0.90	0.90	0.90		11.70		
220.00	223.90			1	3.90	0.90	0.90	0.90		3.51		
223.90	230.10	Culvert		1	0.00	0.90	0.90	0.90		0.00		

255.63

CIVIL Pro Sig..... Date..... PMC BANGALORE

Contractor

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		LHS										
0.00	10.20			1	10.20	0.90	0.90	0.90		9.18		
10.20	21.70	B S Slab		1	0.00	0.90	0.90	0.90		0.00		
		Bharath Nagara										
		Cross Road -1										
		East to West										
		LHS										
0.00	15.00			1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00			1	15.00	0.75	0.75	0.75		11.25		
30.00	45.00			1	15.00	0.75	0.75	0.75		11.25		
45.00	51.60			1	6.60	0.75	0.75	0.75		4.95		
		Cross road -2 (W0964)										
		East to West										
		RHS										
0.00	15.00			1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00			1	15.00	0.75	0.75	0.75		11.25		
30.00	45.00			1	15.00	0.75	0.75	0.75		11.25		
45.00	52.10			1	7.10	0.75	0.75	0.75		5.33		
		Cross Road -3 (W0956)										
		East to West										
		LHS										
0.00	15.00			1	15.00	0.75	0.75	0.75		11.25		
15.00	30.00			1	15.00	0.75	0.75	0.75		11.25		
30.00	45.00			1	15.00	0.75	0.75	0.75		11.25		
45.00	54.30			1	9.30	0.75	0.75	0.75		6.98		
		main road (W1211)										
		South to North										
		LHS										
0.00	15.00			1	15.00	0.75	0.75	0.75		11.25		
15.00	20.40			1	5.40	0.75	0.75	0.75		4.05		
20.40	26.60	Culvert		1	0.00	0.75	0.75	0.75		0.00		
26.60	35.40	No Work		1	0.00	0.75	0.75	0.75		0.00		
35.40	41.60			1	6.20	0.75	0.75	0.75		4.65		
41.60	47.50	Bs Slab		1	0.00	0.75	0.75	0.75		0.00		
47.50	51.80			1	4.30	0.75	0.75	0.75		3.23		
51.80	56.60	Culvert		1	0.00	0.75	0.75	0.75		0.00		
56.60	71.60			1	15.00	0.75	0.75	0.75		11.25		
71.60	81.00			1	9.40	0.75	0.75	0.75		7.05		
		Abubakar masjid										
		Cross Road -1 (W1405)										
		East to West										
		RHS										
0.00	15.00			1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00			1	15.00	0.90	0.90	0.90		13.50		
30.00	45.00			1	15.00	0.90	0.90	0.90		13.50		
45.00	60.00			1	15.00	0.90	0.90	0.90		13.50		
60.00	75.00			1	15.00	0.90	0.90	0.90		13.50		
75.00	80.20			1	5.20	0.90	0.90	0.90		4.68		
		Cross Road-2 (W0962)										
		East to West										
		RHS										
0.00	15.00			1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00			1	15.00	0.90	0.90	0.90		13.50		
30.00	45.00			1	15.00	0.90	0.90	0.90		13.50		
45.00	60.00			1	15.00	0.90	0.90	0.90		13.50		

295.34

CIVIL Pro Sig Date PMC BANGALORE

Contractor

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
60.00	75.00			1	15.00	0.90	0.90	0.90		13.50		
75.00	82.60			1	7.60	0.90	0.90	0.90		6.84		
		Cross Road-3 (W0954)										
		East to West										
		RHS										
0.00	15.00			1	15.00	0.90	0.90	0.90		13.50		
15.00	30.00			1	15.00	0.90	0.90	0.90		13.50		
30.00	45.00			1	15.00	0.90	0.90	0.90		13.50		
45.00	60.00			1	15.00	0.90	0.90	0.90		13.50		
60.00	75.00			1	15.00	0.90	0.90	0.90		13.50		
75.00	84.00			1	9.00	0.90	0.90	0.90		8.10		
		Shabari Nagara										
		14th Cross Road(W0205)										
		South to North										
		RHS										
0.00	12.90			1	12.90	0.90	0.90	0.90		11.61		
		Total Executed Quantity								**904.46**		
		Tender Quantity								**988.50**		
		Now to be paid Quantity								**904.46**	**1925.00**	**1741076.00**
Item no.08		Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc ,complete. and as per the directions of the Engineer-in-charge of the work										
Measurements taken on												
		Defence Layout										
		W0912										
		CD-1	Sqm	1	8.00	1.20	1.20	1.20		9.60		
		CD-2		1	7.50	1.20	1.20	1.20		9.00		
		CD-3		1	7.40	1.20	1.20	1.20		8.88		
		CD-4		1	5.50	1.20	1.20	1.20		6.60		
		Dynasty Layout										
		W0922										
		CD1		1	7.20	1.20	1.20	1.20		8.64		
		CD2		1	6.80	1.20	1.20	1.20		8.16		
		CD3		1	7.40	1.20	1.20	1.20		8.88		
		CD4		1	6.10	1.20	1.20	1.20		7.32		
		Mariyannapalya Kensari School Opp										
		W1359										
		CD1		1	6.30	1.20	1.20	1.20		7.56		
		Dasarahalli Extension										
		W0589										
		CD1		1	7.70	1.20	1.20	1.20		9.24		
		CD2		1	6.50	1.20	1.20	1.20		7.80		
		Shabari Nagara										
		W0086										
		CD1		1	7.00	1.20	1.20	1.20		8.40		
		CD2		1	7.00	1.20	1.20	1.20		8.40		
		CD3		1	7.60	1.20	1.20	1.20		9.12		
		CD4		1	7.60	1.20	1.20	1.20		9.12		
		CD5		1	8.10	1.20	1.20	1.20		9.72		
		Kaveri Layout										
		CD 1		1	6.40	1.20	1.20	1.20		7.68		
		CD 2		1	6.10	1.20	1.20	1.20		7.32		
		CD 3		1	6.30	1.20	1.20	1.20		7.56		
		CD 4		1	5.40	1.20	1.20	1.20		6.48		

Contractor

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		CD 5		1	6.80	1.20	1.20	1.20		8.16		
		CD 6		1	7.00	1.20	1.20	1.20		8.40		
		CD 7		1	6.40	1.20	1.20	1.20		7.68		
		CD 8		1	6.80	1.20	1.20	1.20		8.16		
		CD 9		1	7.70	1.20	1.20	1.20		9.24		
		CD 10		1	6.20	1.20	1.20	1.20		7.44		
		CD 11		1	6.00	1.20	1.20	1.20		7.20		
		Bharath Nagara										
		W1211										
		CD1		1	6.60	1.20	1.20	1.20		7.92		
		CD2		1	5.00	1.20	1.20	1.20		6.00		
		Kaveri Layout										
		W1311		1	7.90	1.20	1.20	1.20		9.48		
		4th CrossRoad		1	6.80	1.20	1.20	1.20		8.16		27.84
		Total Executed Quantity								253.32		
		Tender Quantity								76.44		
		Quantity to be Reserved for the want of approval of Work Slip								176.88		
		Now to be paid Quantity								76.44	5425.00	414687.00
Item no.09		Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications and as per the directions of the Engineer-in-charge of the work										
		Cum										
		Vide Total executed Quantity from premeasuremet Page no. 45 to 63								5289.77		
		Total Executed Quantity								5289.77		
		Tender Quantity								13432.20		
		Now to be paid Quantity								5289.77	57.00	301517.00
Item No.10		Supplying and laying Sand / Crushed Sand and as per the directions of the Engineer-in-charge of the work										
		Cum										
		Vide Total executed Quantity from premeasuremet Page no. 64 to 82								2644.88		
		Total Executed Quantity								2644.88		
		Tender Quantity								6192.38		3967320
		Now to be paid Quantity								2644.88	1500.00	3967327.00
Item No.11		Extra for watering the earth to bring the earth upto required optimum moisture content manually including cost of all labour complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
		Cum										
		Vide Total executed Quantity from premeasuremet Page no. 83 to 101								2644.88		
		Total Executed Quantity								2644.88		28383.00
		Tender Quantity								6192.38		
		Now to be paid Quantity								2644.88	13.00	34384.00
Item No.12		Scarifying bituminous course 50mm to 75mm thick along with premix carpet / surface dressing by road roller attached with scarifier without disturbing the base and stacking the debris including cost of all labour charges, HOM of machineries complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
		Sqm										
		Vide Total executed Quantity from premeasuremet Page no. 102 - 110								20301.83		
		Total Executed Quantity								20301.83		
		Tender Quantity								47174.80		
		Now to be paid Quantity								20301.83	41.50	842526.00
Item No.13		Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
		Sqm										
		Vide Total executed Quantity from premeasuremet Page no. 111 - 119								20301.83		
		Total Executed Quantity								20301.83		
		Tender Quantity								52979.70		
		Now to be paid Quantity								20301.83	6.50	131962.00

Contractor

CIVIL Pro Sig..... Date..... BANGALORE

Assistant Engineer

Assistant executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item No.14		Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications and as per the directions of the Engineer-in-charge of the work										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 120 - 147								6264.44		12541400.00
		Total Executed Quantity								6264.44		
		Tender Quantity								14769.00		12541400.00
		Now to be paid Quantity								6264.44	2002.00	12541400.00
Item No.15		Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications and as per the directions of the Engineer-in-charge of the work										
			Sqm									
		Vide Total executed Quantity from premeasuremet Page no. 148 to 150								4883.71		
		Total Executed Quantity								4883.71		
		Tender Quantity								48043.30		
		Now to be paid Quantity								4883.71	34.00	166046.00
Item No.16		Providing and laying bituminous macadam on prepared surface with crushed coarse aggregates as per design mix formula for base / binding course including loading of aggregates with F.E. loader, hot mixing of stone aggregates and bitumen in hot mix plant, transporting the mixed material in tipper to paver and laying mixed materials with paver finisher to the required level and grade, rolling by smooth wheeled, vibratory & tandem rollers to achieve the desired density, but excluding cost of primer / tack coat including lead, lift and cost of all materials, labour, HOM of machineries complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 151 to 153								244.19		
		Total Executed Quantity								244.19		
		Tender Quantity								2402.16		14751400
		Now to be paid Quantity								244.19	6046.58	1476486.00
Item No.17		Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as per specifications and as per the directions of the Engineer-in-charge of the work										
			Sqm									
		Vide Total executed Quantity from premeasuremet Page no. 154 to 156								4883.71		
		Total Executed Quantity								4883.71		
		Tender Quantity								50233.26		
		Now to be paid Quantity								4883.71	12.85	62756.00
Item No.18		Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications and as per the directions of the Engineer-in-charge of the work										
Measurements taken on												
		Mariyannapalya										
		Frank Road (W0936)										
		West To East										
0.00	15.00		Cum	1	15.00	5.10	4.75	4.93	0.04	2.96		
15.00	30.00			1	15.00	4.75	4.70	4.73	0.04	2.84		
30.00	45.00			1	15.00	4.70	4.30	4.50	0.04	2.70		
45.00	50.90			1	5.90	4.30	3.65	3.98	0.04	0.94		
50.90	60.00			1	9.10	3.65	3.90	3.78	0.04	1.37		
60.00	75.00			1	15.00	3.90	4.60	4.25	0.04	2.55		
75.00	90.00			1	15.00	4.60	4.70	4.65	0.04	2.79		
90.00	105.00			1	15.00	4.70	4.65	4.68	0.04	2.81		
105.00	120.00			1	15.00	4.65	4.70	4.68	0.04	2.81		
120.00	135.00			1	15.00	4.70	4.65	4.68	0.04	2.81		
135.00	150.00			1	15.00	4.65	4.65	4.65	0.04	2.79		
150.00	165.00			1	15.00	4.65	4.40	4.53	0.04	2.72		
165.00	174.00			1	9.00	4.40	4.70	4.55	0.04	1.64		
		Cross Road (W1337)										
		North to South										
0.00	15.00			1	15.00	6.25	5.75	6.00	0.04	3.60		

35.30

CIVIL Pro Sig..... Date..... BMC BANGALORE

Contractor

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
15.00	30.00			1	15.00	5.75	5.60	5.68	0.04	3.41		
30.00	45.00			1	15.00	5.60	3.70	4.65	0.04	2.79		
45.00	55.20			1	10.20	3.70	3.40	3.55	0.04	1.45		
		Mariya Street Kensari School opp										
		4th Cross Road (1351)										
		North to South										
0.00	10.50			1	10.50	6.85	6.75	6.80	0.04	2.86		
10.50	15.40			1	4.90	5.60	5.60	5.60	0.04	1.10		
15.40	30.00			1	14.60	6.55	6.70	6.63	0.04	3.87		
30.00	45.00			1	15.00	6.70	7.05	6.88	0.04	4.13		
45.00	60.00			1	15.00	7.05	6.95	7.00	0.04	4.20		
60.00	75.00			1	15.00	6.95	7.50	7.23	0.04	4.34		
75.00	85.60			1	10.60	7.50	7.10	7.30	0.04	3.10		
		4th B Cross Road (W1351)										
		West to East										
0.00	6.70			1	6.70	4.65	5.00	4.83	0.04	1.29		
6.70	13.00			1	6.30	4.65	4.60	4.63	0.04	1.17		
13.00	15.00			1	2.00	5.15	5.20	5.18	0.04	0.41		
15.00	30.00			1	15.00	5.20	5.15	5.18	0.04	3.11		
30.00	45.00			1	15.00	5.15	5.90	5.53	0.04	3.32		
45.00	51.30			1	6.30	5.90	6.10	6.00	0.04	1.51		
		Cross Road (W1359)										
		North to South										
0.00	12.90			1	12.90	5.90	5.85	5.88	0.04	3.03		
12.90	24.00			1	11.10	5.85	5.55	5.70	0.04	2.53		
24.00	34.70			1	10.70	5.55	5.80	5.68	0.04	2.43		
34.70	39.20			1	4.50	5.15	4.95	5.05	0.04	0.91		
39.20	51.70			1	12.50	5.80	6.65	6.23	0.04	3.11		
		4thA Cross Road (W0923)										
		West to East										
0.00	4.00			1	4.00	5.70	5.70	5.70	0.04	0.91		
4.00	15.00			1	11.00	4.90	4.75	4.83	0.04	2.12		
15.00	30.00			1	15.00	5.80	4.90	5.35	0.04	3.21		
30.00	45.00			1	15.00	5.80	4.70	5.25	0.04	3.15		
45.00	60.00			1	15.00	5.80	5.15	5.48	0.04	3.29		
60.00	67.10			1	7.10	5.80	5.35	5.58	0.04	1.58		
		Munikempanna layout										
		9th Cross Road (W1025)										
		East to West										
0.00	15.00			1	15.00	4.65	3.80	4.23	0.04	2.54		
15.00	30.00			1	15.00	3.80	4.45	4.13	0.04	2.48		
30.00	45.00			1	15.00	4.45	5.10	4.78	0.04	2.87		
45.00	59.30			1	14.30	5.10	5.30	5.20	0.04	2.97		
		9th Cross Road (W1031)										
		North To South										
0.00	15.00			1	15.00	4.80	4.80	4.80	0.04	2.88		
15.00	30.00			1	15.00	4.80	4.80	4.80	0.04	2.88		
30.00	40.00			1	10.00	4.80	5.80	5.30	0.04	2.12		
		9th Cross Road (W0676)										
		East to West										
0.00	15.00			1	15.00	6.55	6.80	6.68	0.04	4.01		
15.00	30.00			1	15.00	6.80	6.20	6.50	0.04	3.90		
30.00	45.00			1	15.00	6.20	6.70	6.45	0.04	3.87		
45.00	60.00			1	15.00	6.70	6.70	6.70	0.04	4.02		
60.00	75.00			1	15.00	6.70	6.45	6.58	0.04	3.95		
75.00	90.00			1	15.00	6.45	6.95	6.70	0.04	4.02		
90.00	105.00			1	15.00	6.95	6.65	6.80	0.04	4.08		

Contractor

CIVIL Pro PMC BANGALORE

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
105.00	109.00			1	4.00	6.65	8.05	7.35	0.04	1.18		
109.00	120.00			1	11.00	8.05	7.75	7.90	0.04	3.48		
120.00	131.10			1	11.10	7.75	6.15	6.95	0.04	3.09		
131.10	144.00			1	12.90	7.00	6.50	6.75	0.04	3.48		
144.00	150.00			1	6.00	6.50	6.30	6.40	0.04	1.54		
150.00	165.00			1	15.00	6.30	6.60	6.45	0.04	3.87		
165.00	180.00			1	15.00	6.60	6.00	6.30	0.04	3.78		
180.00	195.00			1	15.00	6.00	5.85	5.93	0.04	3.56		
195.00	210.00			1	15.00	5.85	5.60	5.73	0.04	3.44		
210.00	225.00			1	15.00	5.60	6.70	6.15	0.04	3.69		
225.00	240.00			1	15.00	6.70	7.10	6.90	0.04	4.14		
240.00	245.40			1	5.40	7.10	7.85	7.48	0.04	1.61		
		Cross Road -2 (W1009)										
		North to South										
0.00	11.00			1	11.00	4.85	5.20	5.03	0.04	2.21		
11.00	15.00			1	4.00	6.20	6.05	6.13	0.04	0.98		
15.00	30.00			1	15.00	6.05	5.90	5.98	0.04	3.59		
30.00	36.90			1	6.90	5.90	5.40	5.65	0.04	1.56		
		Total Executed Quantity								**195.35**		
		Tender Quantity								**2011.09**		
		Now to be paid Quantity								**195.35**	**9300.00**	**1816739.00**

Item No.20 Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials stacking serviceable and unserviceable materials seperately complete as per specifications. and as per the directions of the Engineer-in-charge of the work

		Cum										
		Vide Total executed Quantity from premeasuremet Page no. 157								**70.72**		
		Total Executed Quantity								**70.72**		
		Tender Quantity								**661.25**		
		Now to be paid Quantity								**70.72**	**1030.00**	**72846.00**

Item No.21 Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, using a grade concrete M30 over a prepared base with OPC coarse aggregate @ 0.69cum fine aggregate @ 0.46cum,coarse and fine aggregate confirming to IS:383-2016,with superplastisiser @3lts confirming to IS9103-2008mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints including groove cutting charges, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades, textured with texturing machine,and curing including cost of all materials,labour,hire chargedof machines,all lead and lift charges etc., complete as per specifications. and as per the directions of the Engineer-in-charge of the work

Measurements taken on												
		Sarai Palya										
		Cross Road -1 (W1689										
		South to North										
0.00	15.00		Cum	1	15.00	4.15	4.25	4.20	0.15	9.45		
15.00	19.90			1	4.90	4.25	4.20	4.23	0.15	3.11		
19.90	25.90			1	6.00	3.45	3.60	3.53	0.15	3.17		
25.90	30.00			1	4.10	3.60	3.85	3.73	0.15	2.29		
30.00	34.40			1	4.40	4.30	4.25	4.28	0.15	2.82		
		Cross Road -2 (W1695)										
		South to North										
0.00	15.00			1	15.00	3.70	3.65	3.68	0.15	8.27		
15.00	19.10			1	4.10	3.65	3.65	3.65	0.15	2.24		
19.10	25.00			1	5.90	3.10	3.60	3.35	0.15	2.96		
25.00	30.00			1	5.00	3.60	3.40	3.50	0.15	2.63		
30.00	31.50			1	1.50	3.35	2.85	3.10	0.15	0.70		
31.50	37.70			1	6.20	3.80	3.50	3.65	0.15	3.39		
		Cross Road -3 (11707)										
		South to North										
0.00	13.60			1	13.60	4.50	4.50	4.50	0.15	9.18		
13.60	17.50			1	3.90	3.80	4.00	3.90	0.15	2.28		

Contractor

Assistant Engineer

Assistant executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
17.50	30.00			1	12.50	4.50	4.45	4.48	0.15	8.39		
30.00	36.80			1	6.80	4.45	4.10	4.28	0.15	4.36		
36.80	45.00			1	8.20	3.60	4.00	3.80	0.15	4.67		
45.00	60.00			1	15.00	4.00	4.20	4.10	0.15	9.23		
60.00	75.00			1	15.00	4.20	4.20	4.20	0.15	9.45		
75.00	83.40			1	8.40	4.20	4.50	4.35	0.15	5.48		
		Cross Road -4 (W1709)										
		North to South										
0.00	6.70			1	6.70	4.00	3.90	3.95	0.15	3.97		
6.70	11.00			1	4.30	3.40	3.50	3.45	0.15	2.23		
11.00	15.00			1	4.00	3.85	3.90	3.88	0.15	2.33		
15.00	30.00			1	15.00	3.90	3.25	3.58	0.15	8.04		
30.00	45.00			1	15.00	3.60	3.50	3.55	0.15	7.99		
45.00	60.00			1	15.00	3.50	4.40	3.95	0.15	8.89		
60.00	66.40			1	6.40	4.40	3.70	4.05	0.15	3.89		
		Deduction										
		Tree pot		-1	0.60	0.50	0.50	0.50	0.15	-0.05		
		Reciving Chamber		-4	0.50	0.50	0.50	0.50	0.15	-0.15		
				-4	0.40	0.55	0.55	0.55	0.15	-0.13		
				-3	0.45	0.45	0.45	0.45	0.15	-0.09		
		Chamber		-3	0.44				0.15	-0.20		
					Area of circle=(3.14X.0.75X0.75)/4=0.44							
				-2	0.64				0.15	-0.19		78.10
					Area of circle=(3.14X.0.90X0.9)/4=0.64							
		Total Executed Quantity								**130.60**		
		Tender Quantity								**767.47**		735731.00
		Now to be paid Quantity								**130.60**	5635.00	735916.00
E1		Removing and resetting of footpath slab and as per the directions of the Engineer-in-charge of the work										
Measurements taken on												
		Hegde Nagara										
		7th Cross Road (W0061)										
		LHS										
		South to North										
0.00	14.00			1	14.00	0.90	0.90	0.90		12.60		
17.00	29.00			1	12.00	0.90	0.90	0.90		10.80		
32.40	43.00			1	10.60	0.90	0.90	0.90		9.54		
47.00	59.00			1	12.00	0.90	0.90	0.90		10.80		
61.00	74.00			1	13.00	0.90	0.90	0.90		11.70		
77.00	88.00			1	11.00	0.90	0.90	0.90		9.90		
90.00	105.00			1	15.00	0.90	0.90	0.90		13.50		
105.00	120.00			1	15.00	0.90	0.90	0.90		13.50		
124.00	134.00			1	10.00	0.90	0.90	0.90		9.00		
138.60	148.90			1	10.30	0.90	0.90	0.90		9.27		
150.00	165.00			1	15.00	0.90	0.90	0.90		13.50		
165.00	178.00			1	13.00	0.90	0.90	0.90		11.70		
183.80	194.00			1	10.20	0.90	0.90	0.90		9.18		
197.00	205.00				8.00	0.90	0.90	0.90		7.20		
		RHS										
		South to North										
1.80	14.00			1	12.20	0.90	0.90	0.90		10.98		
16.00	29.00			1	13.00	0.90	0.90	0.90		11.70		
32.00	43.40			1	11.40	0.90	0.90	0.90		10.26		
45.00	60.00			1	15.00	0.90	0.90	0.90		13.50		
61.00	73.00			1	12.00	0.90	0.90	0.90		10.80		
77.00	88.30			1	11.30	0.90	0.90	0.90		10.17		
91.00	104.10			1	13.10	0.90	0.90	0.90		11.79		
106.40	119.00			1	12.60	0.90	0.90	0.90		11.34		

242.23

CIVIL Pro Sig..... Date..... BMC BANGALORE

Contractor

ಸಹಾಯಕ ಅಭಿಯಂತರರು
Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ ದಾಸರಹಳ್ಳಿ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
Assistant Executive Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು - 24

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
124.00	134.00			1	10.00	0.90	0.90	0.90		9.00		
135.00	150.00			1	15.00	0.90	0.90	0.90		13.50		
150.00	165.00			1	15.00	0.90	0.90	0.90		13.50		
166.00	178.30			1	12.30	0.90	0.90	0.90		11.07		
182.30	194.00			1	11.70	0.90	0.90	0.90		10.53		
197.00	205.00			1	8.00	0.90	0.90	0.90		7.20		
		8th Cross Road (W0053)										
		LHS										
		North to South										
3.30	14.30			1	11.00	0.90	0.90	0.90		9.90		
18.60	27.60			1	9.00	0.90	0.90	0.90		8.10		
34.30	44.00			1	9.70	0.90	0.90	0.90		8.73		
47.00	58.00			1	11.00	0.90	0.90	0.90		9.90		
63.00	74.20			1	11.20	0.90	0.90	0.90		10.08		
78.30	89.00			1	10.70	0.90	0.90	0.90		9.63		
93.30	104.10			1	10.80	0.90	0.90	0.90		9.72		
107.00	116.00			1	9.00	0.90	0.90	0.90		8.10		
124.00	133.00			1	9.00	0.90	0.90	0.90		8.10		
138.50	148.20			1	9.70	0.90	0.90	0.90		8.73		
152.10	163.90			1	11.80	0.90	0.90	0.90		10.62		
168.00	178.30			1	10.30	0.90	0.90	0.90		9.27		
183.00	193.90			1	10.90	0.90	0.90	0.90		9.81		
197.00	209.50			1	12.50	0.90	0.90	0.90		11.25		
		RHS										
		North to South										
0.00	11.00			1	11.00	0.90	0.90	0.90		9.90		
17.60	28.10			1	10.50	0.90	0.90	0.90		9.45		
33.30	43.40			1	10.10	0.90	0.90	0.90		9.09		
48.30	58.00			1	9.70	0.90	0.90	0.90		8.73		
65.00	71.00			1	6.00	0.90	0.90	0.90		5.40		
79.00	89.30			1	10.30	0.90	0.90	0.90		9.27		
91.60	104.30			1	12.70	0.90	0.90	0.90		11.43		
109.00	118.00			1	9.00	0.90	0.90	0.90		8.10		
123.40	132.00			1	8.60	0.90	0.90	0.90		7.74		
136.00	148.00			1	12.00	0.90	0.90	0.90		10.80		
152.30	163.00			1	10.70	0.90	0.90	0.90		9.63		
168.00	179.00			1	11.00	0.90	0.90	0.90		9.90		
181.00	193.00			1	12.00	0.90	0.90	0.90		10.80		
197.00	209.50			1	12.50	0.90	0.90	0.90		11.25		
		Bharat Nagar										
		Cross Road -1 (W1153)										
		West to East										
		LHS										
3.00	14.30			1	11.30	0.75	0.75	0.75		8.48		
18.30	28.90			1	10.60	0.75	0.75	0.75		7.95		
34.50	43.30			1	8.80	0.75	0.75	0.75		6.60		
46.00	58.90			1	12.90	0.75	0.75	0.75		9.68		
62.30	73.30			1	11.00	0.75	0.75	0.75		8.25		
77.00	87.00			1	10.00	0.75	0.75	0.75		7.50		
92.80	102.80			1	10.00	0.75	0.75	0.75		7.50		
108.00	118.30			1	10.30	0.75	0.75	0.75		7.73		
123.00	133.00			1	10.00	0.75	0.75	0.75		7.50		
138.30	146.50			1	8.20	0.75	0.75	0.75		6.15		
		Total Executed Quantity								648.29		
		Quantity to be Reserved for the want of approval of EIRL								648.29		

CIVIL Pro Sig..... Date..... PMC BANGALORE

Contractor

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
E2		Construction of Granular Sub-Base of required grading as per design mixing in a mechanical mix plant at OMC, carriage of mixed Material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, complete and as per the directions of the Engineer-in-charge of the work										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no.								1130.78		
		Total Executed Quantity								1130.78		
		Quantity to be Reserved for the want of approval of EIRL								1130.78		
											Sub Total	**32130370.00**
											GST @18%	**5783467.00**
											TOTAL AMOUNT	**37913837.00**

Contractor PMC Assistant Engineer Assistant executive Engineer

Scanned by CamScanner